

ID	Task Name	Duration	Start	Finish	Predecessors	Roles & Responsibilities
1	Equilibrium	1120 days	Mon 02/03/15	Fri 14/06/19		
2	Project Management	1065 days	Mon 18/05/15	Fri 14/06/19		
3	Manage Project	1065 days	Mon 18/05/15	Fri 14/06/19		
4	Produce PID	5 days	Mon 18/05/15	Fri 22/05/15	3SS	
5	PID Review	15 days	Mon 25/05/15	Fri 12/06/15	4	
6	PID Approved	0 days	Fri 12/06/15	Fri 12/06/15	5	
7	Project Initiation	25 days	Mon 15/06/15	Fri 17/07/15		
8	Consolidation in to existing governance structure	5 days	Mon 15/06/15	Fri 19/06/15	6	
9	Establish Project Governance Requirements	5 days	Mon 15/06/15	Fri 19/06/15		
10	Establish Project Tolerances	5 days	Mon 15/06/15	Fri 19/06/15		
11	Confirm Escalation Process	5 days	Mon 15/06/15	Fri 19/06/15		
12	Bid Review	5 days	Mon 22/06/15	Fri 26/06/15	8	
13	Review Aims	5 days	Mon 22/06/15	Fri 26/06/15		
14	Review Objectives	5 days	Mon 22/06/15	Fri 26/06/15		
15	Review Deliverables	5 days	Mon 22/06/15	Fri 26/06/15		
16	Mobilisation	20 days	Mon 22/06/15	Fri 17/07/15		
17	Project Team Kick-off Meeting	5 days	Mon 22/06/15	Fri 26/06/15	6,8,141	
18	Update RAID Log	5 days	Mon 29/06/15	Fri 03/07/15	17	
19	Set up Bank Account	5 days	Mon 06/07/15	Fri 10/07/15	18	
20	Mobilisation to Design Gateway Review	5 days	Mon 13/07/15	Fri 17/07/15	19	
21	Reporting	1120 days	Mon 02/03/15	Fri 14/06/19		
22	SDRCs	835 days	Fri 29/01/16	Fri 12/04/19		
23	SDRC-1	0 days	Fri 29/01/16	Fri 29/01/16	54FS+1 mon	
24	SDRC-2	0 days	Fri 26/02/16	Fri 26/02/16	59FS+2 mons	
25	SDRC-3	0 days	Fri 25/03/16	Fri 25/03/16	62FS+3 mons	
26	SDRC-4	0 days	Fri 27/01/17	Fri 27/01/17	99FS+2 mons	
27	SDRC-5	0 days	Fri 20/04/18	Fri 20/04/18	82FS+12 mons	
28	SDRC-6	0 days	Fri 05/10/18	Fri 05/10/18	95FS+12 mons	
29	SDRC-7	0 days	Fri 28/12/18	Fri 28/12/18	28FS+3 mons	
30	SDRC-8	0 days	Fri 12/04/19	Fri 12/04/19	102FS+2 mons	
31	Create Status Report for Snr Management	1040 days	Mon 15/06/15	Fri 07/06/19	6	
32	Monthly Updates	1040 days	Mon 15/06/15	Fri 07/06/19		
33	Ofgem Progress Reports	1080 days	Mon 02/03/15	Fri 19/04/15		
34	1 - six monthly progress report	6 mons	Mon 02/03/15	Fri 14/08/15		
35	2 - six monthly progress report	6 mons	Mon 17/08/15	Fri 29/01/16	34	
36	3 - six monthly progress report	6 mons	Mon 01/02/16	Fri 15/07/16	35	
37	4 - six monthly progress report	6 mons	Mon 18/07/16	Fri 30/12/16	36	
38	5 - six monthly progress report	6 mons	Mon 02/01/17	Fri 16/06/17	37	
39	6 - six monthly progress report	6 mons	Mon 19/06/17	Fri 01/12/17	38	
40	7 - six monthly progress report	6 mons	Mon 04/12/17	Fri 18/05/18	39	
41	8 - six monthly progress report	6 mons	Mon 21/05/18	Fri 02/11/18	40	
42	9 - six monthly progress report	6 mons	Mon 05/11/18	Fri 19/04/19	41	
43	CloseDown Report	2 mons	Mon 22/04/19	Fri 14/06/19	42	
44	Meetings	1020 days	Mon 20/07/15	Fri 14/06/19	20	
45	Project Team	1020 days	Mon 20/07/15	Fri 14/06/19		
46	Monthly	1020 days	Mon 20/07/15	Fri 14/06/19		
47	Steering Group	1020 days	Mon 20/07/15	Fri 14/06/19		
48	Quarterly	1020 days	Mon 20/07/15	Fri 14/06/19		
49	Gateway Reviews	740 days	Fri 01/01/16	Fri 02/11/18		
50	Design to Build	0 days	Fri 01/01/16	Fri 01/01/16	53FF	
51	Build to Trials	0 days	Fri 03/11/17	Fri 03/11/17	95FF	
52	Trials to Share	0 days	Fri 02/11/18	Fri 02/11/18	51FS+13 mons	
53	Work Package A - Detailed Design	120 days	Mon 20/07/15	Fri 01/01/16	20	
54	EVA	120 days	Mon 20/07/15	Fri 01/01/16		
55	Advanced Network Modelling and Data Recover	3 mons	Mon 20/07/15	Fri 09/10/15	1-1,1-2,1-15	
56	Detailed Investigation of Substations - Method Feasibility	3 mons	Mon 20/07/15	Fri 09/10/15	1-1,1-2	
57	Enhanced Modelling	3 mons	Mon 12/10/15	Fri 01/01/16	55,56	1-1,1-2
58	Detailed Assessment of Voltage Limits - EVA Specification Planning & Operational	6 mons	Mon 20/07/15	Fri 01/01/16	56FS-3 mons	1-3,1-5,2-19,2-20,2-

