

| ID | Task Name | Duration | Start | Finish | % Complete | Apr '14 | | May '14 | | | Jun '14 | | | Jul '14 | | | Aug '14 | | | Sep '14 | | | Oct '14 | | | | | | |
|----|---|------------------|---------------------|---------------------|------------|--|----|---------|----|----|---------|----|----|---------|----|----|---------|----|----|---------|----|----|---------|----|----|----|----|----|----|
| | | | | | | 19 | 28 | 06 | 15 | 24 | 03 | 12 | 21 | 30 | 08 | 17 | 26 | 05 | 14 | 23 | 01 | 10 | 19 | 28 | 06 | 15 | 24 | 03 | 12 |
| 0 | 5108464_01.08_0003 - NPG Jordanthorpe SFCL_2014 Works R1.3 | 184 days? | Wed 12/02/14 | Sun 26/10/14 | 0% | - NPG Jordanthorpe SFCL_2014 Works R1.3 | | | | | | | | | | | | | | | | | | | | | | | |
| 1 | 2013 Outage Window | 151 days? | Sun 30/03/14 | Sun 26/10/14 | 0% | 0/03 ▼ 2013 Outage Window | | | | | | | | | | | | | | | | | | | | | | | |
| 4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 8 | Settings Confirmed by NG | 0 days | Mon 31/03/14 | Mon 31/03/14 | 0% | y NG ◆ 31/03 | | | | | | | | | | | | | | | | | | | | | | | |
| 9 | Phase 4 - Site Works - Part A | 143 days? | Wed 12/02/14 | Thu 28/08/14 | 0% | - Part A | | | | | | | | | | | | | | | | | | | | | | | |
| 10 | NG SAP - RAMs Review | 5 days | Mon 03/03/14 | Fri 07/03/14 | 0% | P - RAMs Review | | | | | | | | | | | | | | | | | | | | | | | |
| 11 | NG SAP - Required on Site | 75 days? | Mon 12/05/14 | Fri 22/08/14 | 0% | 0% ██████████ NG SAP - Required on Site | | | | | | | | | | | | | | | | | | | | | | | |
| 12 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 13 | Civil's - Part 1 | 9 days | Mon 12/05/14 | Thu 22/05/14 | 0% | 12/05 ▼ Civil's - Part 1 | | | | | | | | | | | | | | | | | | | | | | | |
| 14 | NG SAP - Issue Safety Docs set up work areas | 1 day | Mon 12/05/14 | Mon 12/05/14 | 0% | 0% ▮ NG SAP - Issue Safety Docs set up work areas | | | | | | | | | | | | | | | | | | | | | | | |
| 15 | Establish Site | 5 days | Mon 12/05/14 | Fri 16/05/14 | 0% | 0% ▮ Establish Site | | | | | | | | | | | | | | | | | | | | | | | |
| 16 | Fencing Remove 4 sections electric fence & Palisade | 2 days | Mon 19/05/14 | Tue 20/05/14 | 0% | 0% ▮ Fencing Remove 4 sections electric fence & Palisade | | | | | | | | | | | | | | | | | | | | | | | |
| 17 | NSI 24 SAP Required | 1 day | Thu 22/05/14 | Thu 22/05/14 | 0% | 0% ▮ NSI 24 SAP Required | | | | | | | | | | | | | | | | | | | | | | | |
| 18 | Below Ground Earthing - Final Connection NSI 24 | 1 day | Thu 22/05/14 | Thu 22/05/14 | 0% | 0% ▮ Below Ground Earthing - Final Connection NSI 24 | | | | | | | | | | | | | | | | | | | | | | | |
| 19 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 20 | Civil's - Part 2 | 64 days | Mon 02/06/14 | Thu 28/08/14 | 0% | 02/06 ▼ Civil's - Part 2 | | | | | | | | | | | | | | | | | | | | | | | |
| 21 | Re-Instatement of Electric & Palisade fence | 2 days | Thu 10/07/14 | Fri 11/07/14 | 0% | 0% ▮ Re-Instatement of Electric & Palisade fence | | | | | | | | | | | | | | | | | | | | | | | |
| 22 | Tidy-up - Final | 3 days | Mon 18/08/14 | Wed 20/08/14 | 0% | 0% ▮ Tidy-up - Final | | | | | | | | | | | | | | | | | | | | | | | |
| 23 | Dis Establish Site | 6 days | Thu 21/08/14 | Thu 28/08/14 | 0% | 0% ▮ Dis Establish Site | | | | | | | | | | | | | | | | | | | | | | | |
| 24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 25 | P&C FAT on site | 1 day | Mon 02/06/14 | Mon 02/06/14 | 0% | 0% ▮ P&C FAT on site | | | | | | | | | | | | | | | | | | | | | | | |
| 26 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 27 | Electrical | 31 days | Mon 19/05/14 | Mon 30/06/14 | 0% | 19/05 ▼ Electrical | | | | | | | | | | | | | | | | | | | | | | | |
| 28 | Electrical Establish | 2 days | Mon 19/05/14 | Tue 20/05/14 | 0% | 0% ▮ Electrical Establish | | | | | | | | | | | | | | | | | | | | | | | |
| 29 | Installation of Bus Bars in banded area | 5 days | Wed 21/05/14 | Tue 27/05/14 | 0% | 0% ▮ Installation of Bus Bars in banded area | | | | | | | | | | | | | | | | | | | | | | | |
| 30 | Install Multicores - 33kV Switch House - for NG Interface | 5 days | Mon 26/05/14 | Fri 30/05/14 | 0% | 0% ▮ Install Multicores - 33kV Switch House - for NG Interface | | | | | | | | | | | | | | | | | | | | | | | |
| 31 | 110V DC Cabling & Distn - Connection to NG System | 2 days | Mon 02/06/14 | Tue 03/06/14 | 0% | 0% ▮ 110V DC Cabling & Distn - Connection to NG System | | | | | | | | | | | | | | | | | | | | | | | |
| 32 | SFCL On Site | 0 days | Mon 09/06/14 | Mon 09/06/14 | 0% | SFCL On Site ◆ 09/06 | | | | | | | | | | | | | | | | | | | | | | | |
| 33 | SFCL Above Ground Earthing | 5 days | Mon 09/06/14 | Fri 13/06/14 | 0% | 0% ▮ SFCL Above Ground Earthing | | | | | | | | | | | | | | | | | | | | | | | |
| 34 | Install Busbars to SCFL | 3 days | Mon 16/06/14 | Wed 18/06/14 | 0% | 0% ▮ Install Busbars to SCFL | | | | | | | | | | | | | | | | | | | | | | | |
| 35 | SFCL Install Multicores | 3 days | Thu 19/06/14 | Mon 23/06/14 | 0% | 0% ▮ SFCL Install Multicores | | | | | | | | | | | | | | | | | | | | | | | |
| 36 | SFCL Terminate Multicores | 5 days | Tue 24/06/14 | Mon 30/06/14 | 0% | 0% ▮ SFCL Terminate Multicores | | | | | | | | | | | | | | | | | | | | | | | |
| 37 | SFCL LVAC | 0 days | Mon 30/06/14 | Mon 30/06/14 | 0% | SFCL LVAC ◆ 30/06 | | | | | | | | | | | | | | | | | | | | | | | |
| 38 | Stage 1 Commissioning | 132 days | Wed 12/02/14 | Wed 13/08/14 | 0% | ing | | | | | | | | | | | | | | | | | | | | | | | |
| 39 | NG _ Commissioning Engineer - CP Pre-Mobilisation Thorpe | 1 day | Wed 12/02/14 | Wed 12/02/14 | 0% | Engineer - CP Pre-Mobilisation Thorpe Park | | | | | | | | | | | | | | | | | | | | | | | |
| 40 | NG _ Commissioning Engineer - Review CSP & CP | 10 days | Tue 25/03/14 | Fri 04/04/14 | 0% | % ▮ NG _ Commissioning Engineer - Review CSP & CP | | | | | | | | | | | | | | | | | | | | | | | |
| 41 | NG _ Commissioning Engineer - Works at Site | 42 days | Tue 17/06/14 | Wed 13/08/14 | 0% | 0% ██████████ NG _ Commissioning Engineer - Works at Site | | | | | | | | | | | | | | | | | | | | | | | |
| 42 | Stage 1 Commissioning - CB, Disc & SFCL | 7 days | Tue 01/07/14 | Wed 09/07/14 | 0% | 0% ▮ Stage 1 Commissioning - CB, Disc & SFCL | | | | | | | | | | | | | | | | | | | | | | | |
| 43 | Payment Milestone 8 - Cold Commissioning Complete | 0 days | Wed 09/07/14 | Wed 09/07/14 | 0% | Payment Milestone 8 - Cold Commissioning Complete ◆ 09/07 | | | | | | | | | | | | | | | | | | | | | | | |
| 44 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 45 | Phase 4 End | 0 days | Wed 09/07/14 | Wed 09/07/14 | 0% | Phase 4 End ◆ 09/07 | | | | | | | | | | | | | | | | | | | | | | | |
| 46 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 47 | Phase 5 - Site Works - Part B _ Installation of SFCL | 23 days | Mon 09/06/14 | Wed 09/07/14 | 0% | 09/06 ▼ Phase 5 - Site Works - Part B | | | | | | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | |
|-----------------------------------|---------------|--|------------------|--|---------------------------|--|-----------------|--|------------------|--|
| Project: 5108464_01.08_0003 - NPG | Task | | Milestone | | Rolloled Up Critical Task | | Split | | Group By Summary | |
| Print Date: Tue 29/10/13 | Critical Task | | Summary | | Rolloled Up Milestone | | External Tasks | | Deadline | |
| Revision: 1.3 | Progress | | Rolloled Up Task | | Rolloled Up Progress | | Project Summary | | | |

| ID | Task Name | Duration | Start | Finish | % Complete | Apr '14 | | May '14 | | Jun '14 | | Jul '14 | | Aug '14 | | Sep '14 | | Oct '14 | | | | | | | | | | | |
|----|--|----------------|---------------------|---------------------|------------|--|----|---------|----|---------|----|---------|----|---------|----|---------|----|---------|----|----|----|----|----|----|----|----|----|----|----|
| | | | | | | 19 | 28 | 06 | 15 | 24 | 03 | 12 | 21 | 30 | 08 | 17 | 26 | 05 | 14 | 23 | 01 | 10 | 19 | 28 | 06 | 15 | 24 | 03 | 12 |
| 48 | ASL Programme Ready to Install SFCL | 0 days | Mon 09/06/14 | Mon 09/06/14 | 0% | ASL Programme Ready to Install SFCL | | | | | | | | | | | | | | | | | | | | | | | |
| 49 | Phase 5 Start | 0 days | Mon 09/06/14 | Mon 09/06/14 | 0% | Phase 5 Start | | | | | | | | | | | | | | | | | | | | | | | |
| 50 | Install SCFL | 5 days | Mon 09/06/14 | Fri 13/06/14 | 0% | Install SCFL | | | | | | | | | | | | | | | | | | | | | | | |
| 51 | Install Ancillary Equipment Cubicle | 3 days | Mon 16/06/14 | Wed 18/06/14 | 0% | Install Ancillary Equipment Cubicle | | | | | | | | | | | | | | | | | | | | | | | |
| 52 | Install Chiller Equipment Cubicle | 3 days | Thu 19/06/14 | Mon 23/06/14 | 0% | Install Chiller Equipment Cubicle | | | | | | | | | | | | | | | | | | | | | | | |
| 53 | Terminate Interconnecting Multicores | 2 days | Tue 24/06/14 | Wed 25/06/14 | 0% | Terminate Interconnecting Multicores | | | | | | | | | | | | | | | | | | | | | | | |
| 54 | NO WORK IN BUNDED AREA | 3 days | Thu 26/06/14 | Mon 30/06/14 | 0% | NO WORK IN BUNDED AREA | | | | | | | | | | | | | | | | | | | | | | | |
| 55 | ASL to Commission Magnets | 3 days | Thu 26/06/14 | Mon 30/06/14 | 0% | ASL to Commission Magnets | | | | | | | | | | | | | | | | | | | | | | | |
| 56 | Cold Commissioning of SCFL | 7 days | Tue 01/07/14 | Wed 09/07/14 | 0% | Cold Commissioning of SCFL | | | | | | | | | | | | | | | | | | | | | | | |
| 57 | Payment Milestone 9 - Installation of SCFL Equipment | 0 days | Wed 09/07/14 | Wed 09/07/14 | 0% | Payment Milestone 9 - Installation of SCFL Equipment | | | | | | | | | | | | | | | | | | | | | | | |
| 58 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 59 | Outage on SGT1 & Circuit | 25 days | Mon 14/07/14 | Mon 18/08/14 | 0% | Outage on SGT1 & Circuit | | | | | | | | | | | | | | | | | | | | | | | |
| 60 | OUTAGE WINDOW START - SGT1 | 0 days | Mon 14/07/14 | Mon 14/07/14 | 0% | OUTAGE WINDOW START - SGT1 | | | | | | | | | | | | | | | | | | | | | | | |
| 61 | JORD2 NG DSS - Addition of of SFCL and associated protection | 0 days | Mon 14/07/14 | Mon 14/07/14 | 0% | JORD2 NG DSS - Addition of of SFCL and associated protection | | | | | | | | | | | | | | | | | | | | | | | |
| 62 | Remove Lamp Post | 1 day | Mon 14/07/14 | Mon 14/07/14 | 0% | Remove Lamp Post | | | | | | | | | | | | | | | | | | | | | | | |
| 63 | JORD2 NG HVSCC - Addition of SFCL | 0 days | Mon 14/07/14 | Mon 14/07/14 | 0% | JORD2 NG HVSCC - Addition of SFCL | | | | | | | | | | | | | | | | | | | | | | | |
| 64 | Install Structures to 33kV CSE Walls | 7 days | Tue 15/07/14 | Wed 23/07/14 | 0% | Install Structures to 33kV CSE Walls | | | | | | | | | | | | | | | | | | | | | | | |
| 65 | Install Busbars to SGT1 and AuxTX | 4 days | Thu 24/07/14 | Tue 29/07/14 | 0% | Install Busbars to SGT1 and AuxTX | | | | | | | | | | | | | | | | | | | | | | | |
| 66 | Final P&C Mods | 12 days | Mon 14/07/14 | Tue 29/07/14 | 0% | Final P&C Mods | | | | | | | | | | | | | | | | | | | | | | | |
| 67 | Interlocking Mods | 3 days | Mon 14/07/14 | Wed 16/07/14 | 0% | Interlocking Mods | | | | | | | | | | | | | | | | | | | | | | | |
| 68 | Stage 2 Commissioning - CB, Disc, SFCL | 12 days | Thu 31/07/14 | Fri 15/08/14 | 0% | Stage 2 Commissioning - CB, Disc, SFCL | | | | | | | | | | | | | | | | | | | | | | | |
| 69 | Commission in to service | 12 days | Thu 31/07/14 | Fri 15/08/14 | 0% | Commission in to service | | | | | | | | | | | | | | | | | | | | | | | |
| 70 | SFCL & New Switch Gear Live & Under Rules | 0 days | Fri 15/08/14 | Fri 15/08/14 | 0% | SFCL & New Switch Gear Live & Under Rules | | | | | | | | | | | | | | | | | | | | | | | |
| 71 | Payment Milestone 10 - Hot Commissioning Complete | 0 days | Fri 15/08/14 | Fri 15/08/14 | 0% | Payment Milestone 10 - Hot Commissioning Complete | | | | | | | | | | | | | | | | | | | | | | | |
| 72 | "Energisation" | 0 days | Fri 15/08/14 | Fri 15/08/14 | 0% | "Energisation" | | | | | | | | | | | | | | | | | | | | | | | |
| 73 | OUTAGE WINDOW END - SGT1 | 0 days | Mon 18/08/14 | Mon 18/08/14 | 0% | OUTAGE WINDOW END - SGT1 | | | | | | | | | | | | | | | | | | | | | | | |
| 74 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| 75 | As-Built Drawings | 45 days | Mon 04/08/14 | Fri 03/10/14 | 0% | As-Built Drawings | | | | | | | | | | | | | | | | | | | | | | | |
| 76 | Payment Milestone 11 - Handover Documents Complete | 0 days | Fri 03/10/14 | Fri 03/10/14 | 0% | Payment Milestone 11 - Handover Documents Complete | | | | | | | | | | | | | | | | | | | | | | | |
| 77 | Project Close | 0 days | Fri 03/10/14 | Fri 03/10/14 | 0% | Project Close | | | | | | | | | | | | | | | | | | | | | | | |
| 78 | "Completion" | 0 days | Fri 03/10/14 | Fri 03/10/14 | 0% | "Completion" | | | | | | | | | | | | | | | | | | | | | | | |

Project: 5108464_01.08_0003 - NPG
Print Date: Tue 29/10/13
Revision: 1.3

| | | | | | | | | | |
|---------------|--|----------------|--|-------------------------|--|-----------------|--|------------------|--|
| Task | | Milestone | | Rolled Up Critical Task | | Split | | Group By Summary | |
| Critical Task | | Summary | | Rolled Up Milestone | | External Tasks | | Deadline | |
| Progress | | Rolled Up Task | | Rolled Up Progress | | Project Summary | | | |