

NATIONAL GRID ELECTRICITY
DISTRIBUTION PLC
Avonbank
Feeder Road
Bristol
BS2 0TB

Direct Dial: 020 7901 7295
Email: Marzia.Zafar@ofgem.gov.uk

Date: 17 June 2026

Dear NATIONAL GRID ELECTRICITY DISTRIBUTION PLC,
**Strategic Innovation Fund – Approval of the Material Change request for NGED.
/ Planning Regional Infrastructure in a Digital Environment (PRIDE)**

The Strategic Innovation Fund (SIF) supports network innovation that contributes to the achievement of Net Zero, while delivering net benefits to energy consumers. It facilitates collaboration with other public funders of innovation so that activities appropriately funded by network consumers are coordinated with activities funded by Government, and funding gaps are avoided. The SIF Governance Document sets out the governance and administration of the SIF.¹

On 6 September 2024, National Grid Electricity Distribution was awarded SIF Funding for PRIDE (the Project).² The Project creates a digital tool which allows local and regional stakeholders to deliver decarbonisation targets. Further to this decision, on 6 September 2024 Ofgem³ issued a SIF Project Direction.⁴

On 25 April 2025 National Grid Electricity Distribution submitted a Material Change request for the Project to the Authority. The Material Change request was submitted due to:

- The reallocation of funding across Cost Categories for Project Partners

¹ <https://www.ofgem.gov.uk/publications/updated-sif-governance-document>

² <https://www.ofgem.gov.uk/decision/strategic-innovation-fund-round-1-beta-projects-approved-funding>

³ The terms the "Authority", "Ofgem", "we" and "us" are used interchangeably in this document. The Authority refers to the Gas and Electricity Markets Authority. Ofgem is the Office of the Gas and Electricity Markets Authority.

⁴ <https://www.ofgem.gov.uk/decision/strategic-innovation-fund-round-2-beta-projects-approved-funding>

The Material Change request proposed the following changes to the schedule of the SIF Project Direction issued on 6 September 2024:

- Increase the Total Project Costs for Labour costs from £4,127,522 to £4,219,406
- Increase Project Contributions for Labour from £414,795 to £486,006
- Reduce the Total Project Costs for Materials from £20,673 to £0
- Increase the Project Contribution for Funding Party NGED from £72,178 to £110,632
- Reduce Total SIF Funding Requested for Funding Party NGED from £649,612 to £611,158
- Increase the Total Project Costs for Project Partner AITL from £1,940,673 to £2,011,884
- Increase the Project Contribution for Project Partner AITL from £194,067 to £226,824
- Increase the Total SIF Funding Requested for Project Partner AITL from £1,746,606 to £1,785,060
- Change of Project Partner name from National Grid Electricity System Operator to National Energy System Operator

Ofgem's review

As set out in chapter 1 of the SIF Governance Document, Ofgem is the decision-maker in the SIF. Furthermore, as set out in chapter 6, Ofgem will consider Material Changes in circumstances and requests to change SIF Project Directions on a case by case, and will engage with monitoring officers on Projects to support the assessment of Material Change requests.

Ofgem has reviewed this Material Change requested submitted by NGED and has engaged with the monitoring officer on the Project. Ofgem has reviewed the reasoning for the Material Change submitted by the NGED and considers it to satisfy the Eligibility Criteria in chapter 2 of the SIF Governance because:

- That the requested change to the Project Direction should be approved as the requested change does not violate any of the Eligibility Criteria outlined in Chapter 2 of the SIF Governance Document.

- That the requested change to the Project Direction should be approved as the requested change also does not violate the eligibility outlined in the Innovation Challenge Documentation.

As such, UKRI recommended approval of the Material Change request to Ofgem.

Decision

As a result of the reasons outlined above, Ofgem approves of this Material Change request.

In accordance with Section 17 of the Project Direction issued on 6 September 2024 and paragraph 6.22 of the SIF Governance Document, the amended SIF Project Direction for National Grid Electricity Distribution / PRIDE is published in the Schedule 1 of this letter. The amended SIF Project Direction is effective as of the date of this letter and, unless stated otherwise, supersedes the SIF Project Direction issued on 6 September 2024. The letter constitutes notice pursuant to section 49A (Reasons for decisions) of the Electricity Act 1989 and 38A (Reasons for decisions) of the Gas Act 1986.

If you would like to discuss any of the issues, you can contact Ofgem via networks.innovation@ofgem.gov.uk. Alternatively, you can contact UKRI via SIF_Ofgem@innovateuk.ukri.org.

Yours sincerely,

Marzia Zafar

Deputy Director, Decentralisation & Digitalisation

For and on behalf of the Authority

Schedule to SIF Project Direction

1. PROJECT DETAILS

SIF Project Direction reference: NGED/ PLANNING REGIONAL INFRASTRUCTURE IN A DIGITAL ENVIRONMENT (PRIDE)/SIFADMED/RD2_Beta

Application number: 10120244

Project title: PLANNING REGIONAL INFRASTRUCTURE IN A DIGITAL ENVIRONMENT (PRIDE)

Innovation Challenge/Project Phase: Accelerating decarbonisation of major energy demands / Beta Phase round 2

Project start date: 01 November 2024

Project end date: 31 October 2027

SIF Approved Amount for SIF Funding: £3,733,400

2. PREAMBLE

This SIF Project Direction is issued by the Gas and Electricity Markets Authority (the "Authority") to National Grid Electricity Distribution: West Midlands Plc (WMID) (the "Funding Party") pursuant to the SIF Governance Document issued pursuant to Special Condition 9.9 of the Electricity Distribution Licence (the "Licence"). It sets out the conditions to be complied with in relation to PLANNING REGIONAL INFRASTRUCTURE IN A DIGITAL ENVIRONMENT (PRIDE) (the "Project") as a condition of it being funded under the SIF Funding Mechanism.⁵

Unless otherwise specified, defined terms in this SIF Project Direction have the meaning given to them in the Licence or Appendix 1 of the SIF Governance Document.

References to specific sections of the Funding Party's Application in this SIF Project Direction are, for ease of reference, made by referring to the section number in the Funding Party's Application.

3. PROJECT SPECIFIC CONDITIONS

In accepting funding for the Project, the Funding Party is subject to the following Project-specific condition(s):

⁵ The SIF Funding Return Mechanism is defined in the SIF Governance Document.

Condition 1

The Funding Party must not spend any SIF Funding until contracts are signed with the Project Partners named in Table 1 for the purpose of completing the Project.

Table 1. Project Partners

REGEN SW
NATIONAL ENERGY SYSTEM OPERATOR
ADVANCED INFRASTRUCTURE TECHNOLOGY LTD
WEST MIDLANDS COMBINED AUTHORITY

Condition 2 – financial contribution

The Funding Party must report on the financial contributions made to the Project as set out in its Application. Any financial contributions made over and above that stated in its Application should also be reported and included within the Project costs template.

Condition 3 – Meeting arrangements

The Funding Party must participate in all meetings related to the Project that they are invited to by Ofgem, UKRI and DESNZ during the Beta Phase.

Condition 4 – Stage gate scoping

The Funding Party must, with support from Innovate UK/UKRI and, where applicable Ofgem, scope the requirements and success criteria for each stage gate, as set out in the project management plan within a Project at the quarterly reporting meetings ahead of any stage gate. These will be used to determine what criteria a Project must meet in order to pass a stage gate, and whether any additional information, such as a report, must be produced as part of the stage gate.

Condition 5 – Impact monitoring

As part of the end of Project Phase report, the Funding Party must produce a Project Impact Monitoring and Evaluation Plan. This plan must outline how the Project plans to monitor and evaluate the delivery of benefits outlined in the Beta Phase Application following the end of the Beta Phase. The plan must also include the methodology that will be utilised for quantifying and qualifying benefits realisation and how the Funding

Party plans to report this to Ofgem 1, 3, 5 & 10 years post-Beta Phase completion. Further details on how to approach the development of this plan may be provided by Ofgem or IUK.

Condition 6 – SIF Community Forums

The Funding Party and all Project Partners must make reasonable attempts to attend, participate and/or contribute at SIF Community Forum events occurring during the Project delivery. We anticipate there being approximately one event per year.

Condition 7 – Policy, regulatory and standards barriers

The Funding Party must provide verbal updates at each quarterly meeting on any regulatory, policy and standards barriers and any change requirements which may impact delivery of the Beta Phase activities. The Funding Party must also include as an attachment to each of its annual progress report an update on any regulatory, policy and standards barriers which may require derogations and articulation of any proposed regulatory, policy and standards changes which would be necessary in deployment. The Funding Party must also provide as an attachment to its end of Project Phase report a summary of the Project's findings on regulatory, policy and standards barriers, including any considerations for future work, and where applicable, where specific regulatory, policy and standards changes would be required for deployment.

Condition 8 – Updated 60-second videos

The Funding Party must provide within the first three months of signing contracts with its Project Partners an updated 60-second video. If the Project is greater than two years (longer than 24 months) in length, an updated video must also be provided at the Project's mid-point meeting. All Projects must also provide an updated 60-second video as part of their end of Project phase report. Innovate UK can share its guidance for 60-second videos with the Funding Party, if necessary.

Condition 9 – Post-Beta Phase roadmap

The Funding Party must provide to the monitoring officer within six months of it signing contracts its Project Partners a roadmap for activities post-Beta Phase. This can build on the Project's Application question (question 11) and must focus on how and when the

proposed solution will become business as usual within your network and across the other GB gas or electricity networks.

As part of this, the Funding Party must include consideration for:

- I. any steps the Project will take to ensure its innovation has suitable business as usual adoption;
- II. the Funding Party's strategy for adoption of the innovation or proposed solution, giving consideration to potential investment, ongoing costs and third-party involvement and;
- III. any early indication of interest from other networks in adopting the innovation.

The Funding Party must provide an update on all the above at every two quarterly monitoring meetings (i.e. every six months) and must include a final update of this roadmap as attachment to its end of Project Phase report.

Condition 10 – Commercialisation strategy

The Funding Party must provide at every second quarterly monitoring meeting (i.e. every six months) an update on its commercialisation strategy. This can build on the Project's Application question (question 12) and must focus on what considerations have the Project consortium made for the commercialisation of the proposed solution or innovation, and how the Project provides support for non-network partners to move towards commercialisation. As part of this, the Funding Party may wish to include consideration for:

- I. who the primary customer segment is beyond the Funding Party; the customer value proposition;
- II. if identified, the outline of the route to market and potential new partnerships;
- III. any additional Project Partner capital requirements in order to commercialize the innovation and;
- IV. how this product, process or service could be scaled across the GB network and taken to new markets.

The Funding Party must also include a final update of its strategy as an attachment to its end of Project Phase report. Ofgem and/or Innovate UK may issue a template for the final update as part of the end of Project Phase report.

Condition 11 - Data Best Practice and Digital Strategy and Action Plan Guidance alignment

The Funding Party must provide at its second monitoring meeting (i.e. quarter one) a summary of how it intends to comply with Ofgem's Data Best Practice Guidance, and Digitalisation Strategy and Action Plan Guidance. Additionally, a part of its year 1 annual progress report, the Funding Party must provide a written update to the monitoring officer on its incorporation and application of data best practices to date in the Project, including its presumed open data policies, and data triaging methodology.

Condition 12

As part of the Quarterly Review meetings, the Project team must provide an explanation and assessment of the resource intensity and feasibility of manually gathered local data on current and planned individual local energy Projects. This includes determining who will be responsible for collecting this data and who will enter it into the digital tool, distinguishing this from building-level modelled data and zonal modelling.

Condition 13

As part of the Quarterly Review meetings, the Project team must provide a clear plan for the optimal governance and ownership structure of the PRIDE digital tool post Beta Phase. This plan should be a key Project output, with progress updates presented at each quarterly review meeting.

4. COMPLIANCE

The Funding Party must comply with Special Condition 9.9 of the Electricity Distribution Licence (the "Licence"), the SIF Governance Document and with this SIF Project Direction.

5. SIF APPROVED AMOUNT

The SIF Approved amount of £3,733,400 (as detailed under Section 1: Project details of this Project Direction) will be recovered by National Grid Electricity System Operator from GB customers and transferred to the Funding Party. The Funding Party is responsible for notifying National Grid Electricity System Operator of the bank account details to which transfers must be made, in addition to completing Annex 2 of this SIF Project Direction. If a Funding Party is required to return funding to National Grid Electricity System Operator, the reverse applies. The Funding Party must provide bank account details to National Grid Electricity System Operator within two weeks of accepting this SIF Project Direction.

6. PROJECT BUDGET

The Project Budget is set out in Annex 1 of this SIF Project Direction.

The Funding Party must report on expenditure against each line under the category total in the Project Budget and explain any projected variance against each line as part of its detailed report which will be provided, in accordance with Chapter 7 of the SIF Governance Document. The Funding Party must report variations in the Project budget as outlined in Chapter 6 of the SIF Governance Document.

7. PROJECT IMPLEMENTATION

The Funding Party must undertake the Project in accordance with the commitments it has made in the Application and with the conditions of this SIF Project Direction. These include (but are not limited to) the following:

- (i) undertake the Project in accordance with its Application,
- (ii) complete the Project on or before the Project completion date as detailed under section 1 of the schedule of this SIF Project Direction, and
- (iii) disseminate the learning from the Project at least to the level described in chapter 3 of the SIF Governance Document. Dissemination of learning must be carried out whether the Project was concluded successfully or otherwise.

8. REPORTING

Ofgem and UKRI may issue guidance (and amend it from time to time) about the structure and content of the Project reporting required by Chapter 6 of the SIF Governance Document. The Funding Party must follow this guidance in preparing the reports.

The Funding Party must submit an end of Project Phase report to UKRI monitoring officers for the Beta Phase. Within this report, the Funding Party must submit information related to questions on Project delivery as detailed in chapter 6, table 6 of the SIF Governance Document.

9. MONITORING

The Funding Party must comply with any reasonable request for information by its monitoring officer at UKRI and related deadlines. Ofgem, with the support of UKRI, will together monitor Project delivery, impacts and benefits. Throughout the term of the

Project, progress is monitored by UKRI through a monitoring officer. The monitoring officer is the first point of contact for official notifications, queries and correspondence with UKRI and the Authority, unless otherwise required by this SIF Project Direction.

As detailed in Chapter 6 of the SIF Governance Document, meetings with the monitoring officer will take place at regular intervals, as advised by Ofgem or the monitoring officer during the delivery of the Project, and at the end of each Project Phase.

10. EVALUATION

The Funding Party has acknowledged when it submitted its Application for this Project, that reporting information and data gathered during the Project's timescales (as detailed in Section 1 of this SIF Project Direction) will be used to evaluate Project performance. In addition, the Funding Party may be required to provide requested information outside of the Project timescales and, in particular, for the period from the Project end date to the end of the SIF Programme. Further data and reporting information may be requested (frequency and method based on requirement) outside of standard monitoring and reporting requirements as deemed necessary. Further data and information requirements must be complied with by the Funding Party and Project Partners.

11. DATA SHARING

As set out in Chapter 3 of the SIF Governance Document, the Funding Party must follow Data Best Practice Guidance with regards to all data gathered or created in the course of a Project. We expect the Funding Party to document any reasons, such as commercial sensitivities, for desensitising data. As defined by, and in accordance with, Data Best Practice Guidance, Funding Parties must have a data triage process. Where multiple Project Partners are collaborating on a Project, the consortium must adopt a consistent Open Triage Process for the data related to the Project. Ofgem may require that Project information and data is also shared with other specified parties, such as parties working on complementary innovation funding programmes (subject to redaction of sensitive data).

12. CYBER SECURITY

It is the responsibility of the Funding Party and all Project Partners to implement and maintain appropriate security measures to protect personal data in accordance with The GDPR (General Data Protection Regulation)⁶ and DPA (Data Protection Act) 2018⁷.

⁶ https://ec.europa.eu/info/law/law-topic/data-protection/data-protection-eu_en

⁷ <https://www.legislation.gov.uk/ukpga/2018/12/contents/enacted>

Protection of computer systems from unauthorised access or being otherwise damaged or made inaccessible must be in place alongside effective working practices. These must be maintained in line with the Funding Party's IT Management Strategies and policies.

13. PROJECT MILESTONES

The Funding Party must submit its end of Project Phase report to its monitoring officer that verifies the Project milestones have been achieved or explains why they have not.

Project milestones are outlined below in Table 3, based upon details contained within Question 7 and Appendix Question 9 in the Funding Party's.

Table 3. Project milestone⁸

Reference	Project milestone	Deadline	Overall objectives and key tasks	SIF Funding Request
Milestone 1	Work Package 1: Project Management	31/10/2027	1. Project Coordination (milestones, deliverables, risks, reporting) 2. Quarterly Progress Updates 3. Annual Progress Reporting 4. Stage Gate Reviews 5. Project Video Update 6. Communications requirements (SIF Forum, Show and Tell, by invitation)	£414,823.01
Milestone 2	Work Package 2: Data alignment between Local Authorities and DNOs	31/07/2025	1. Enhancement of DFES data visibility for LAs and Local Area Energy Planning (LAEP) 2. Enhancement of DNO capacity maps (to include connected, accepted and queue detail) to support better informed LAEP 3. Ingest and visualise capacity and DFES data layers on a digital platform (LAEP+)	£400,227.65

⁸ As outlined in in the Application or Project Plan appendix.

			4. DFES/Capacity Maps training material to ensure all actors understand dataset applicability 5. Ingest heat network zoning and industrial cluster data sets to the digital platform 6. WMCA with support of LAEP-CG (heat) to feed in data on heat network zone refinement and likely scenario building given local development of heat network zoning coordinator regional policy developments 7. Develop hydrogen potential data layers for whole systems LAEP+ 8. Develop ZEV and transport data layers for whole systems LAEP+	
Milestone 3	Work Package 3: LAS/DNO data sharing and test of the feedback loop	28/02/2026	1. Digital tool (LAEP+) used for WMCA LA Planning-led "deep dives" (min 10 LA-led, LAEP-based plans submitted) in conjunction with 4.1 2. Workshops with NGED, AITL and Regen to document optimum format for data exchange between LAEP+ and DSO 3. Development of data sharing functionality between LAEP+ and DSO in a mutually agreed format 4. DSO to update DFES to reflect submitted LAEPs 5. Updated DFES made available on a digital platform (LAEP+)	£561,958.96

			6. NGED update investment plans to reflect submitted LAEP-based plans and provide updated version 7. MVP/Beta test: visualise Network Development Plans in LAEP+ 8. Development of functionality to support Net Zero Neighbourhood planning 9. Development LAEP+ functionality to aggregate local plans at regional level (inc for LAs, DSO and RESP purposes) 10. Workshop and 1-2-1 interviews with users to understand lessons learnt on the data exchange, aggregation/disaggregation and feedback loop processes.	
Milestone 4	Work Package 4: Regional information exchange; governance engagement and digital onboarding	30/11/2026	1. Engaging with existing and new local authorities in the West Midlands to deliver roadmaps for full LAEP deployment across the region (aligned with anticipate RESP boundary) - Walsall, Wolverhampton, Dudley, Birmingham, Sandwell, Solihull, Coventry + Warwickshire, Worcestershire, Shropshire, Staffordshire, Herefordshire + Telford & Wrekin and City of Stoke unitaries + Cannock Chase, Rugby, N Warwickshire, Nuneaton & Bedworth, Redditch, Tamworth Districts 2. Engaging with whole system infrastructure investment partners (NZIDP+) to understand intentions for use of regional LAEP information and potential to support investment.	£1,089,171.62

			3. Utilising the Alpha governance structure for further engagement with local stakeholders measured through local data input to the LAEP+ tool. 4. Development of the scorecard for LA readiness to onboard to LAEP+ and participate in a regional information exchange and governance trial (i.e. confirmation from the LA side on the resource allocation for using LAEP+ and robust vision for local decarbonisation). 5. Administration of scorecard via survey and follow-up analysis to establish LA readiness for regional trial. 6. LAEP+ tool set-up for qualifying WM LAs (up to 17 new) with the ambition of achieving a comprehensive data picture for RESP engagement	
Milestone 5	Work Package 5: Functionality of the Welsh government tool (Data Map Wales) to facilitate LAEP process	30/08/2026	1. Review of the Welsh government tool to support LEAP process (i.e. Functionality, ability to accept changes, etc). 2. Support Welsh Govt and sub-set of LAs in order to test replication of the Alpha WMCA governance structure and replicability of informational flow processes (pre-RESP trial and post-RESP integration). 3. Welsh government tool is used for updating Welsh LAEPs and sharing outputs with DSO	£383,913.22

			4. Convene PRIDE and relevant Welsh stakeholders to establish lessons learnt on the LAEP integration processes and replicability of governance structures. 5. Evaluate, refine and agree specification for digitisation of consultant created plans ('Welsh LAEPs') 6. Develop LAEP+ functionality or visualisation to display Welsh LAEPs on the digital platform (LAEP+) 7. Visualisation of up to 5 Welsh LAEP in LAEP+ platform	
Milestone 6	Work Package 6: Establishing processes for regional information flows and decision making (bottom-up)	31/07/2026	1. Identifying and sharing most up-to-date RESP structure and requirements through attendance of RESP workshops/meetings and RESP stakeholder engagement 2. Workshop with NESO, OFGEM, utilities and LAs to define RESP process expectations: define roles and expectations for data submission, timescales, frequency of data/information exchange, how change is expected to be communicated, etc 3. Interviews and workshops with regional stakeholders (combined authorities, local authorities, networks, other infrastructure providers etc) in West Midlands, Oxfordshire and South Wales to understand and map key regional information flows and decision making requirements across different geographies.	£564,818.56

			4. Develop potential regional information exchange and governance options for West Midlands, Oxfordshire and South Wales as enabled by the tool. 5. Deep-dive case study of the Oxfordshire region to illustrate how regional governance and planning information flows could function where region is covered by a number of different utility companies. 6. Deliver individual workshops with trial participants in the West Midlands, Oxfordshire and South Wales areas to test and refine regional information flow and governance options and select most suitable to take forward. 7. Evaluate new LAEP+ functionality requirements following WP6 consultation 8. Development of a beta/MVP regional view of LAEP+ application to support strategic insights	
Milestone 7	Work Package 7: Regional information sharing and governance trial using LAEP+ tool	31/10/2027	1. One workshop per region and follow-on 1-2-1 interviews with trial participants to socialise and validate how trial information flow and governance structure will operate. 2. Use real LAEP examples to test local authority-network-regional information flows and decision making, including ongoing evaluation and support.	£318,488.49

			3. Post-trial evaluation: interviews, individual region and cross-region workshops to understand where the regional information sharing and governance structures as enabled by the tool added value, what worked, what didn't. 4. Develop key insights and recommendations for local and regional integrated energy planning following post-trial evaluation.	
--	--	--	--	--

14. USE OF LOGO

The Funding Party and the Project Partners, External Funders and Project Supporters or subcontractors⁹ must not use the Innovate UK/UKRI and/or Ofgem logo for purposes associated with the Project in any circumstances.

As an alternative for use of both Ofgem and UKRI logos, all external Project communications must include the following standard form of wording:

- (i) "this project is funded by network users and consumers under the Strategic Innovation Fund, an Ofgem programme managed in partnership with UKRI."

For additional guidance, refer to the communications and media guidelines for competition winners, detailed as part of your delivery pack. These guidelines are designed to help with some suggestions and encourage you to take a proactive approach to communicating about your Project.

15. SHARING OF LESSONS LEARNED

The Funding Party is required to ensure that the sharing of lessons learned and the facilitation of knowledge transfer is conducted as effectively as possible, to ensure that all parties, and therefore all consumers including future consumers, can benefit from Projects.

As contained within Chapter 3 of the SIF Governance Document, we require the Funding Party to work collaboratively to maintain the ENA Smarter Networks Portal so that all reporting and dissemination of learnings on Projects (as required by chapter 6 of the SIF Governance Document) is available via the ENA Smarter Networks Portal.

16. COLLABORATION

The Funding Party must collaborate with third-party innovators as Project Partners, as well as work closely with other parties in the energy supply chain, as set out in Chapter 3 of the SIF Governance Document.

The Funding Party must collaborate with other parties and with UKRI to organise an annual conference in a format appropriate to enabling the building of consortiums and

⁹ As detailed in the Application.

disseminating learning widely. The conference may be a single event for gas and electricity, or more than one event, as appropriate.

17. AMENDMENT OR REVOCATION

As set out in Chapter 7 of the SIF Governance Document, this SIF Project Direction may be amended or revoked under the following circumstances:

- (i) if the Funding Party considers that there has been a material change in circumstance that requires a change to the SIF Project Direction, and the Authority agrees; or
- (ii) to reflect amendments made to the Licence.

18. HALTING OF PROJECTS

This SIF Project Direction is subject to the provisions contained in Chapter 7 of the SIF Governance Document relating to the halting of Projects. By extension, this SIF Project Direction is subject to any decision by the Authority to halt the Project to which this SIF Project Direction relates and to any subsequent relevant SIF Funding Direction issued by the Authority pursuant to Special Condition 9.9 of the Electricity Distribution Licence (the "Licence").

Further to the requirements in Chapter 7 of the SIF Governance Document, in the event the Authority decides to halt the Project, to which this SIF Project Direction relates, the Authority may issue a statement to the Funding Party clarifying the effect of that halting decision as regards to the status and legal force of the conditions contained in this SIF Project Direction.

NOW THEREFORE:

In accordance with the SIF Governance Document issued pursuant to Special Condition 9.9 of the Electricity Distribution Licence (the "Licence") of the Licence the Authority hereby issues this SIF Project Direction to the Funding Party in relation to the Project.

This constitutes notice of reasons for the Authority's decision pursuant to section 49A (Reasons for decisions) of the Electricity Act 1989.

Failure to comply with the conditions of this SIF Project Direction means that Ofgem may treat all or part of the SIF Approved Amount received by the Funding Party as SIF Disallowed Expenditure.

ANNEX 1: PROJECT BUDGET

Cost Category	Total Project costs (£)
Labour	£ 4,219,406
Materials	£ -
Subcontracting	£ -
Travel and subsistence	£ -
Other costs	£ -
Total	£ 4,148,195

Project Partner	Total project costs (£)	Project contribution (£)	Total SIF Funding requested (£)	Project contribution (%)
NATIONAL GRID ELECTRICITY DISTRIBUTION PLC	£721,790	£110,632	£611,158	
ADVANCED INFRASTRUCTURE TECHNOLOGY LTD	£2,011,884	£226,824	£1,785,060	
NATIONAL ENERGY SYSTEM OPERATOR	£90,752	£9,076	£81,676	
REGEN SW	£584,690	£58,445	£526,245	
West Midlands Combined Authority	£810,290	£81,029	£729,261	
Total	£4,148,195	£414,795	£3,733,400	11%

**ANNEX 2 TO SCHEDULE: TEMPLATE OF BANK ACCOUNT DETAILS
TO BE PROVIDED TO EITHER NGGT
(BOX.GSOSETTLEMENTS@NATIONALGRID.COM) OR NG ESO
(revenue.invoice@nationalgrideso.com)**

Company name:

Primary Contact Details (only one contact permitted)

First Name:

Last Name:

Email address:

Mobile phone number:

Work phone number:

Address details

Address name:

Street address:

City:

State / region:

Post code:

PO box: (if applicable)

PO box post code: (if applicable)

Banking details

These should be evidenced in non-editable format. The evidence provided must show company name and bank details and it should be dated within the last 6 months.

Any of the below documents will suffice:

- Bank statement (scanned document)
- Void cheque
- Paying in slip
- Screenshot of online banking (showing a logged in account with bank account and sort code, with browser visible)